



Project Quality Audit

Project: Tengah garden walk (TGW)

Audit Date: 30-Aug-2023

Audited by: Tan Hui Qi

| Trade 1 (10%) | Trade 2 (10%) | Observation Follow-up (10%) | PQA Follow-up (10%) | RFWI Records (10%) | Finding (50%) | Overall Score <i>(pro-rated)</i> |
|------------------|------------------|-----------------------------------|---------------------------|--------------------------|------------------|--|
| 10 | 8.75 | 10 | 7.5 | NA | 30.83 | 74.53 |

Project: Tengah garden walk (TGW)

Date: 30-Aug-2023

| 1 Trade: Lightweight Panel | | | Location: B1 Zone A, L2 Zone D | |
|-----------------------------------|-------------------------------|---------|--|-----------------|
| S/N | Audit Items | Conform | Site Findings | Weightage (10%) |
| 1.1 | Latest approved drawing | Yes | Approved with comments, resubmissio... | 10 |
| 1.2 | Approved material(s) | Yes | | 10 |
| 1.3 | Approved method statement | Yes | | 10 |
| 1.4 | Test report submission (pass) | Yes | | 10 |
| 1.5 | Trade demo / GPT conducted | Yes | | 10 |
| 1.6 | Trade book | Yes | | 10 |
| 1.7 | Critical check implemented | Yes | | 10 |
| 1.8 | Common check implemented | Yes | | 10 |
| Score | | | | 10 |

| 2 Trade: Tile Installation | | | Location: Tile Installation | |
|-----------------------------------|-------------------------------|---------|--|-----------------|
| S/N | Audit Items | Conform | Site Findings | Weightage (10%) |
| 2.1 | Latest approved drawing | Yes | | 10 |
| 2.2 | Approved material(s) | Yes | Approved with comments, resubmissio... | 10 |
| 2.3 | Approved method statement | No | Pending submission to consultant | 0 |
| 2.4 | Test report submission (pass) | Yes | Approved with comments, resubmissio... | 10 |
| 2.5 | Trade demo / GPT conducted | Yes | | 10 |
| 2.6 | Trade book | Yes | | 10 |
| 2.7 | Critical check implemented | Yes | | 10 |
| 2.8 | Common check implemented | Yes | | 10 |
| Score | | | | 8.75 |

| 3 Follow-up on site QA/QC Observations:(select 3 from previous month to verify) | | | | |
|--|--------------|-------|--|-----------------|
| S/N | Observation | Close | Remark | Weightage (10%) |
| 3.1 | PSR-OBS-0069 | Yes | JOYWAY - Drilling and planting of rebar on slab w/ embedded conduits | 5 |
| 3.2 | PSR-OBS-0070 | Yes | GUTHRIE - No protection of KO boxes after installation | 5 |
| 3.3 | PSR-OBS-0071 | Yes | JOYWAY - Water seepage due to delayed grouting for PBU | 5 |
| Score | | | | 10 |

Project: Tengah garden walk (TGW)

Date: 30-Aug-2023

| 4 Follow-up on last month PQA findings | | | | | | Weightage (10%) |
|--|--------------------|---------|------------|--------|-------|-----------------|
| 4.1 | Total Findings : 8 | Yes : 5 | Partial: 2 | No : 1 | NA: 0 | 7.5 |

| 5 Verification - RFWI records (Scanned copy/Digital archive) - (NA) | | | | | Weightage (10%) |
|---|---|--|--|--|-----------------|
| 5.1 | <i>Structural: (NA)</i> Total Findings : 0 Yes : 0 No: 0 NA: 0 | | | | - |
| | Remark: | | | | |
| 5.2 | <i>Architectural: (NA)</i> Total Findings : 0 Yes : 0 No: 0 NA: 0 | | | | - |
| | Remark: | | | | |
| 5.3 | <i>MEP: (NA)</i> Total Findings : 0 Yes : 0 No: 0 NA: 0 | | | | - |
| | Remark: | | | | |
| Score | | | | | - |

| 6 Vertication Of Pre-Award Safety Evaluation | | | | | | Weightage (50%) |
|--|---|--|--|--|--|-----------------|
| 6.1 | Total Award : 2 Yes : 0 No : 2 NA: 0 | | | | | - |
| 6.2 | Remark: Awarded Subcontractor: 1. Vantage Concept Pte Ltd 2. TTJ Design and Engineering Pte Ltd No signature is found for both Pre-Award Safety Evaluation Form, under field of Reviewer's 2 (by Project Manager). | | | | | |

| 7 Site findings - detailed report (next page) | | | | | | Weightage (50%) |
|---|--|--|--|--|--|-----------------|
| Score | | | | | | 30.83 |







Project: Tengah garden walk (TGW)

Date: 30-Aug-2023

| S/N | Findings | |
|-----|--|---|
| 1 | <p>B1 Zone A, L2 Zone D - Inconsistent provision of brackets for connection between dyntek stiffener and ALC panel. To ensure compliance with detail, sufficient and correct numbers of ties (top, bottom, sides) to be provided at the respective locations as required.</p> | <p><i>Severity:</i> 2 <i>Frequency:</i> 2 <i>Points:</i> 20</p> |
| 2 | <p>JOE Green panels joints exposed to weather at the current stage and thus prone to water seepage from the joints. To check for stagnant water within and release from the hollow core as required later on.</p> <p>To check for stagnant water within and release from the hollow core as required later on.</p> <p>To check for stagnant water within and release from the hollow core as required later on</p> <p>Testing nt water within and release from th le llow core as required later on. check for stagnant water within and release fro</p> | <p><i>Severity:</i> 0 <i>Frequency:</i> 0 <i>Points:</i> -</p> |
| 3 | <p>Blk 18, Level 5 - Surface of splatterdash on the balcony wall appears to be quite smooth, without sufficient roughness for proper bonding to subsequent layer. May lead to hollowness of the plastering / skimcoat.</p> | <p><i>Severity:</i> 2 <i>Frequency:</i> 1 <i>Points:</i> 40</p> |
| 4 | <p>B2 - Gap between door frame and dyntek stiffener were filled up with AAC block to make up the big gap. Door frame brackets were observed to be secured to the AAC blocks, which is a concern as AAC blocks are non-load bearing, potentially posing as a safety concern.</p> | <p><i>Severity:</i> 3 <i>Frequency:</i> 1 <i>Points:</i> 30</p> |

Project: Tengah garden walk (TGW)

Date:30-Aug-2023

| S/N | Findings | |
|-----|--|--|
| 5 | <p>B2 - Additional aluminium plate attached to drywall frame, which differs from original detail where a hollow section support is present. May cause a compromise on the integrity of the drywall frame, as it may not be designed for additional load. To verify suitability and obtain approval.</p> <div>   </div> | <div> <p><i>Severity:</i> 2</p> <p><i>Frequency:</i> 3</p> <p><i>Points:</i> 10</p> </div> |
| 6 | <p>B2 - Rubbish and debris found within the cistern compartment. To clear the debris and call for inspection clearance prior to closure.</p> <div>   </div> | <div> <p><i>Severity:</i> 1</p> <p><i>Frequency:</i> 1</p> <p><i>Points:</i> 45</p> </div> |
| 7 | <p>B1 Zone A - Absence of mesh observed at upper half height of ALC panel, which may lead to formation of cracks on the finishes eventually. Recommended for mesh to be completed in one operation after the installation of the panels, to avoid missing out.</p> <div>   </div> | <div> <p><i>Severity:</i> 1</p> <p><i>Frequency:</i> 2</p> <p><i>Points:</i> 40</p> </div> |